	NSPIRE HCV/PBV INSPECTION CHE	CKLIC	T				
	-						
PHA:		Address of Unit:					
Family Identifier:	Identifier: Owner:						
Any children under	6 reside or expected to reside in the unit? (Y/N):	Owner C	ontact Inf	ormation	:		
Inspector:		Housing	Type:				
Date of Inspection		Year Constructed:					
Type of Inspection		Number	of Bedroc	ms:			
	on Unit (Pass/Fail):	Health & S	afety Desig	nation	Correction Timeframe (P/F)		
•		LT	, ,		Life-Threatening - 24 Hours (Fail)		
		S			Severe - 30 Days (Fail)		
	*Affirmative Habitability Requirement per 24 CFR 5.703(d) and NSPIRE Final Rule	М			Moderate - 30 Days (Fail)		
	Mark all that apply:	L			Low - N/A (Pass)		
Area	Deficiency Description	Unit	Inside	Outside			
Address and Signage	Address, signage, or building identification codes are broken, illegible, or not visible.	Ome	marac	M \square	mapeetor comments		
Address and Signage	Only 1 bathtub or shower is present and it is inoperable or does not drain.	S□	L 🗆	IM 0			
	A bathtub or shower is inoperable or does not drain and at least 1 bathtub or shower is present elsewhere						
	that is operational.	М 🗆	L 🗆				
Bathtub and Shower	Bathtub component or shower component is damaged, inoperable, or missing such that it may limit the	м□	L 🗆				
Bathtab and Shower	resident's ability to maintain personal hygiene.	141					
	Bathtub component or shower component is damaged, inoperable, or missing and it does not limit the resident's ability to maintain personal hygiene.	L□					
	Bathtub or shower cannot be used in private.*	*M□	M 🗆				
	Food storage space is not present.*	*M□					
Cabinet and Storage	Storage component is damaged, inoperable, or missing.	M □	L 🗆				
	System is blocked, or pull cord is higher than 6 inches off the floor.	LT	LT				
Call-For-Aid System	System does not function properly.	LT 🗆	LT 🗆				
	Carbon monoxide alarm is missing, not installed, or not installed in a proper location.*	LT 🗆					
Carbon Monoxide	Carbon monoxide alarm is obstructed.	LT 🗆	LT 🗆				
	Carbon monoxide alarm does not produce an audio or visual alarm when tested.	LT 🗆	LT				
	Ceiling has an unstable surface.	M 🗆	M 🗆				
Ceiling	Ceiling has a hole.	M 🗆	м□				
Ceming	Ceiling component(s) is not functionally adequate.	S □	S 🗆				
	A visually accessible chimney, flue, or firebox connected to a fireplace or wood-burning appliance is	, J	, J				
Chimney	incomplete or damaged such that it may not safely contain fire and convey smoke and combustion gases to the exterior.	LT 🗆	LT□	LT 🗆			
	Chimney exhibits signs of structural failure.			LT□			

Area	Deficiency Description	Unit	Inside	Outside	Inspector Comments
	Electric dryer transition duct is detached or missing.	LT 🗆	LT 🗆		
	Gas dryer transition duct is detached or missing.	ιт□	ιт□		
Clothes Dryer Exhaust	Electric dryer exhaust ventilation system has restricted airflow.	LT 🗆	LT□	LT □	
Ventilation	Dryer transition duct is constructed of unsuitable material.	LT□	LT 🗆		
	Gas dryer exhaust ventilation system has restricted airflow.	LT 🗆	LT□	LT 🗆	
	Exterior dryer vent cover, cap, or a component thereof is missing.			L□	
	Cooking range, cooktop, or oven does not ignite or produce heat.	s□	L 🗆		
	Cooking range, cooktop, or oven component is damaged or missing such that the device is unsafe for use.	М□	М□		
Cooking Appliance	Primary cooking appliance is missing.*	*M□			
	A microwave is the primary cooking appliance and it is damaged.	S□			
	A burner does not produce heat, but at least 1 other burner is present on the cooking range or cooktop and does produce heat.	М□	М□		
	Entry door will not open.	М 🗆	М 🗆		
	Entry door will not close.	S□	М□		
	Entry door self-closing mechanism is damaged, inoperable, or missing.	S□	М 🗆		
	Hole, split, or crack that penetrates completely through entry door.	М 🗆	М□		
	Entry door is missing.	LT 🗆	S□		
Door - Entry	Entry door surface is delaminated or separated.	М 🗆	М 🗆		
	Entry door frame, threshold, or trim is damaged or missing.	м□	м□		
	Entry door seal, gasket, or stripping is damaged, inoperable, or missing.	м□	м□		
	Entry door component is damaged, inoperable, or missing and it does not limit the door's ability to provide privacy or protection from weather or infestation.	L 🗆	L 🗆		
	Entry door cannot be secured.	S□	М 🗆		
	Fire labeled door does not open.	S□	S□		
	Fire labeled door does not close and latch or the self-closing hardware is damaged or missing such that the door does not self-close and latch.	S 🗆	S 🗆		
Door - Fire	Fire labeled door assembly has a hole of any size or is damaged such that its integrity may be compromised.	S□	S 🗆		
	Fire labeled door seal or gasket is damaged or missing.	S□	S□		
	An object is present that may prevent the fire labeled door from closing and latching or self-closing and latching.	S□	S □		
	Fire labeled door cannot be secured.	S□	м□		
	Fire labeled door is missing.	LT 🗆	LT		
	A passage door does not open.	М 🗆	М 🗆		
Door - General	A passage door component is damaged, inoperable, or missing and the door is not functionally adequate.	L□	L 🗆		
	A door that is not intended to permit access between rooms has a damaged, inoperable, or missing	L			
	An exterior door component is damaged, inoperable, or missing.			М□	

Area	Deficiency Description	Unit	Inside	Outside	Inspector Comments
Drain	Drain is fully blocked.	М□	М□	М□	
	Obstructed means of egress.	LT 🗆	LT□	LT 🗆	
Egress	Sleeping room is located on the 3rd floor or below and has an obstructed rescue opening.	LT 🗆			
	Fire escape access is obstructed.	LT 🗆			
	Outlet or switch is damaged.	LT 🗆	LT□	L T □	
51	Testing indicates a three-pronged outlet is not properly wired or grounded.	s□	S□	S□	
Electrical - Conductor, Outlet, and Switch	Outlet does not have visible damage and testing indicates it is not energized.	s 🗆	ς□	ς□	
Odtiet, and Switch	Exposed electrical conductor.	LT 🗆	LT 🗆	LT 🗆	
	Water is currently in contact with an electrical conductor.	LT □	LT□		
	GFCI outlet or GFCI breaker is not visibly damaged and the test or reset button is inoperable.	s□	s□	s□	
Electrical - GFCI/AFCI	AFCI outlet or AFCI breaker is not visibly damaged and the test or reset button is inoperable.	s 🗆	s 🗆	s□	
	An unprotected outlet is present within six feet of a water source.*	*s □	*5□	*5□	
	Electrical service panel is not readily accessible.	М□	М□	М 🗆	
Electrical - Service Panel	The overcurrent protection device is damaged.	LT 🗆	LT□	LT 🗆	
ranei	The overcurrent protection device is contaminated.	S□	S□	S□	
	Elevator is inoperable.		М□		
Flavotav	Elevator door does not fully open and close.		м□		
Elevator	Elevator cab is not level with the floor.		м□		
	Safety edge device has malfunctioned or is inoperable.		м□		
Exit Sign	Exit sign is damaged, missing, obstructed, or not adequately illuminated.		LT□	LT 🗆	
	Fence component is missing.			М□	
Fence and Gate	Gate does not open, close, latch, or lock.			М 🗆	
	Fence demonstrates signs of collapse.			М 🗆	
Fire Escape	Fire escape component is damaged or missing.			LT 🗆	
	Fire extinguisher pressure gauge reads over or under-charged.	LT 🗆	LT	LT 🗆	
Fire Extinguisher	Fire extinguisher service tag is missing, illegible, or expired.	LT 🗆	LT	LT 🗆	
	Fire extinguisher is damaged or missing.	LT 🗆	LT	LT 🗆	
Flammable and Combustible Item	Flammable or combustible item is on or within 3 feet of an appliance that provides heat for thermal comfort or a fuel-burning water heater. OR Improperly stored chemicals.	ιτ□	ιτ□	ιτ□	
Flac-	Floor substrate is exposed.	м□	МП		
Floor	Floor component(s) is not functionally adequate.	м□	м□		
Food Preparation	Food preparation area is not present.*	*M□			
1 oou Freparation	Food preparation area is damaged or is not functionally adequate.	м□	м□		

Area	Deficiency Description	Unit	Inside	Outside	Inspector Comments
Foundation	Foundation is cracked.	М□	М□	М□	
	Foundation has exposed rebar or foundation is spalling, flaking, or chipping.	М□	М□	М□	
	Foundation is infiltrated by water.	м□	М□		
	Foundation support post, column, beam, or girder is damaged.	М□	М□	М 🗆	
	Foundation vent cover is missing or damaged.			М 🗆	
Carrage Danie	Garage door has a hole.	м□	м□	м□	
Garage Door	Garage door does not open, close, or remain open or closed.	М□	М 🗆	М 🗆	
	Grab bar is not secure.	м□	М□		
Guardrail	Guardrail is missing or not installed.*	*LT□	*LT□	*LT□	
	Guardrail is not functionally adequate.	LT 🗆	LT 🗆	LT 🗆	
	Handrail is missing.	м□	м□	м□	
	Handrail is not secure.	М□	М□	М 🗆	
Handrail	Handrail is not functionally adequate.	М□	М□	М□	
	Handrail is not installed where required.		L 🗆	L	
	The inspection date is on or between October 1 and March 31 and the permanently installed heating				
	source is not working or the permanently installed heating source is working and the interior	*LT□			
	temperature is below 64 degrees Fahrenheit.*	1			
	The inspection date is on or between October 1 and March 31 and the permanently installed heating source is working and the interior temperature is 64 to 67.9 degrees Fahrenheit.*	*5□			
		_			
	Air conditioning system or device is not operational.	M 🗆	L		
HVAC	Unvented space heater that burns gas, oil, or kerosene is present.*	*LT□	*LT□		
HVAC	Combustion chamber cover or gas shutoff valve is missing from a fuel burning heating appliance.	LT 🗆	LT□		
	Heating system or device safety shield is damaged or missing.	S 🗆	S□		
	The inspection date is on or between April 1 and September 30 and a permanently installed heating source is damaged, inoperable, missing, or not installed.*	*M□	*M□		
	Fuel burning heating system or device exhaust vent is misaligned, blocked, disconnected, improperly				
	connected, damaged, or missing.	LT 🗆	LT□	LT 🗆	
	The inspection date is on or between October 1 and March 31 and the permanently installed heating		м□		
	source is inoperable.				
	Evidence of cockroaches.	M□	M□		
	Extensive cockroach infestation.	S 🗆	M 🗆		
Infestation	Evidence of bedbugs.	M 🗆	M 🗆		
	Extensive bedbug infestation.	S 🗆	МП		
	Evidence of mice.	м□	м□		
	Extensive mouse infestation.	s 🗆	м□		
	Evidence of rats.	М	М 🗆	M 🗆	
	Extensive rat infestation.	S 🗆	S 🗆		
	Evidence of other pests.	M 🗆	M□		

Area	Deficiency Description	Unit	Inside	Outside	Inspector Comments
Leak - Gas/Oil	Natural gas, propane, or oil leak.	LT 🗆	LT□	LT 🗆	
	Blocked sewage system.	S□	S□	S□	
Lask Camara	Leak in sewage system.	s□	s□	s□	
Leak - Sewage	Cap to the cleanout or pump cover is detached or missing.	м□	М□	М□	
	Cleanout cap or riser is damaged.	М□	М□	М 🗆	
	Environmental water intrusion.	М 🗆	М 🗆		
Leak - Water	Plumbing leak.	м□	М□	L□	
	Fluid is leaking from the sprinkler assembly.	М 🗆	М□	L 🗆	
Lighting - Auxiliary	Auxiliary lighting is damaged, missing, or fails to illuminate when tested.		s□	S□	
Lighting - Exterior	A permanently installed light fixture is damaged, inoperable, missing, or not secure.			м□	
	A permanently installed light fixture is inoperable.	М 🗆	М 🗆		
Lighting - Interior	A permanently installed light fixture is not secure.	м□	м□		
	At least one (1) permanently installed light fixture is not present in the kitchen and bathroom.*	*M□	*M□		
Litter	Litter is accumulated in an undesignated area.		М□	L 🗆	
Minimum Floatning	At least two (2) working outlets are not present within each habitable room. OR At least one (1) working				
Minimum Electrical and Lighting	outlet and one (1) permanently installed light fixture is not present within each habitable room.*	*M□			
	Presence of mold-like substance at moderate levels is observed visually.	м□	L 🗆		
Madal Itha Coleatanaa	Presence of mold-like substance at high levels is observed visually.	s□	м□		
Mold-Like Substance	Presence of mold-like substance at extremely high levels is observed visually.	LT 🗆	S□		
	Elevated moisture level.	М 🗆	L		
Davida Lat	Parking lot has any one pothole that is 4 inches deep and 1 square foot or greater.			м□	
Parking Lot	Parking lot has ponding.			м□	
	Paint in a Unit or Inside the target property is deteriorated – below the level required for lead-safe work practices by a lead-certified firm or for passing clearance.	м□	м□		
Potential Lead-Based Paint Hazards - Visual	Paint in a Unit or Inside the target property is deteriorated – above the level required for lead-safe work practices by a lead-certified firm and passing clearance.	S 🗆	S 🗆		
Assessment	Paint Outside on a target property is deteriorated – below the level required for lead-safe work practices by a lead-certified firm or for passing clearance.			м□	
	Paint Outside on a target property is deteriorated – above the level required for lead-safe work practices by a lead-certified firm and passing clearance.			s□	
Private Roads and	Road or driveway access to the property is blocked or impassable for vehicles.			s□	
Driveways	Road or driveway has any one pothole that is 4 inches deep and 1 square foot or greater.			м□	
	Refrigerator is inoperable such that it may be unable to safely and adequately store food.	м□	М□		
Refrigerator	Refrigerator component is damaged such that it impacts functionality.	м□	м□		
	Refrigerator is missing.*	*м□			

Area	Deficiency Description	Unit	Inside	Outside	Inspector Comments
Retaining Wall	Retaining wall is leaning away from the fill side.			м□	
netaiiiig wali	Retaining wall is partially or completely collapsed.			М□	
	Restricted flow of water from a roof drain, gutter, or downspout.			м□	
	Gutter component is damaged, missing, or unfixed.			М□	
Doof Assambly	Roof surface has standing water.			М□	
Roof Assembly	Substrate is exposed.			М 🗆	
	Roof assembly has a hole.			М□	
	Roof assembly is damaged.			М 🗆	
Sharp Edges	A sharp edge that can result in a cut or puncture hazard is present.	S□	S□	S□	
Sidewalk, Walkway,	Sidewalk, walkway, or ramp is blocked or impassable.			м□	
Ramp	Sidewalk, walkway, or ramp is not functionally adequate.			мП	
	Sink or sink component is damaged or missing and the sink is not functionally adequate.	м□	L 🗆		
	Water is directed outside of the basin.	L□	L□		
	Sink is not draining.	м□	м□		
Sink	Sink is improperly installed, pulling away from the wall, leaning, or there are gaps between the sink and wall.	М□	М□		
	Sink component is damaged or missing and the sink is functionally adequate.	L 🗆	L 🗆		
	Cannot activate or deactivate hot and cold water.*	*M□	м□		
	Sink is missing or not installed within the primary kitchen.*	*M□			
	Water runoff is unable to flow through the site drainage system.			L 🗆	
Site Drainage	Erosion is present.			L□	
	Grate is not secure or does not cover the site drainage system's collection point.			М□	
	Smoke alarm is not installed where required.*	*LT□	*LT□		
Smoke Alarm	Smoke alarm is obstructed.	ιт□	LT□		
	Smoke alarm does not produce an audio or visual alarm when tested.	ιт□	LT□		
	Sprinkler head assembly is encased or obstructed by an item or object that is within 18 inches of the sprinkler head.	ιт□	ιт□	LT 🗆	
Sprinkler Assembly	Sprinkler assembly component is damaged, inoperable, or missing and it is detrimental to performance.	LT□	ιт□		
	Sprinkler assembly has evidence of corrosion.	LT□	LT□	LT□	
	Sprinkler assembly has evidence of foreign material that is detrimental to performance.	LT 🗆	LT□	LT□	
Stairs	Tread is missing or damaged.	М□	М□	М□	
Stairs	Stringer is damaged.	м□	м□	м□	
Steps and Stairs	Step or stair is not functionally adequate.			м□	
Structure	Structural system exhibits signs of serious failure.	LT □	LT□	LT□	

Area	Deficiency Description	Unit	Inside	Outside	Inspector Comments
	Only 1 toilet was installed, and it is missing.	LT 🗆	М 🗆		
	A toilet is missing and at least 1 toilet is installed elsewhere that is operational.	м□	м□		
	Only 1 toilet was installed, and it is damaged or inoperable.	s□	м□		
	A toilet is damaged or inoperable and at least 1 toilet is installed elsewhere that is operational.	м□	м□		
Toilet	Toilet component is damaged, inoperable, or missing such that it may limit the resident's ability to safely discharge human waste.	м□	м□		
	Toilet is not secured at the base.	М 🗆	М 🗆		
	Toilet component is damaged, inoperable, or missing and it does not limit the resident's ability to discharge human waste.	L□	L□		
	Toilet cannot be used in private.*	*M□	М□		
Trash Chute	Chute door does not open or self-close and latch.		м□		
Trasti Citate	Chute is clogged.		м□		
Trip Hazard	Trip hazard on walking surface.	м□	м□	м□	
	Exhaust system does not respond to the control switch.	М 🗆	М□		
Manakilakian	Exhaust system has restricted airflow.	М□	М□		
Ventilation	Exhaust system component is damaged or missing.	М 🗆	М 🗆		
	Bathroom does not have proper ventilation or dehumidification.	М 🗆	М 🗆		
	Exterior wall covering has missing sections of at least 1 square foot per wall.			м□	
Wall - Exterior	Exterior wall has peeling paint of 10 square feet or more.			м□	
	Exterior wall component(s) is not functionally adequate.			м□	
	Interior wall has a loose or detached surface covering.	м□	м□		
Wall - Interior	Interior wall component(s) is not functionally adequate.	м□	м□		
wan interior	Interior wall has a hole that is greater than 2 inches in diameter or there is an accumulation of holes that are cumulatively greater than 6 inches by 6 inches.	М□	М□		
	Temperature pressure relief (TPR) valve has an active leak or is obstructed or relief valve discharge piping is damaged, capped, has an upward slope, or is constructed of unsuitable material.	s 🗆	s□	s 🗆	
	No hot water.	S□	L 🗆		
Water Heater	The relief valve discharge piping is missing or terminates greater than 6 inches or less than 2 inches from waste receptor flood-level.	М□	м□	мП	
	Chimney or flue piping is blocked, misaligned, or missing.	LT	LT	LT 🗆	
	Gas shutoff valve is damaged, missing, or not installed.	LT 🗆	LT	LT 🗆	
	Window will not open or stay open.	м□	L 🗆		
Window	Window cannot be secured.	М□	L 🗆		
Window	Window will not close.	S□	М□		
	Window component is damaged or missing and the window is not functionally adequate.	М 🗆	М□		

Note: This checklist is not a standards form and is not required for use. The form or its data should not be submitted to HUD, and will not be collected or maintained by HUD. No PII data should be submitted, nor will it be collected. The housing authority or owner is responsible for compliance with the HUD NSPIRE Standards per the NSPIRE Final Rule (88 FR 30442) and accompanying Federal Register Notices (88 FR 40832, 88 FR 66882).